



2024 Street Rehabilitation Project

Construction Update

August 30, 2024

Watermain Replacement & Stormwater Quality Structure (Channel Road):

This week, the Contractor completed the final phase of watermain replacement along Channel Road and continued reinstatement of permanent water services. Next week, the Contractor will continue to reinstate permanent water services along Channel Road and begin transitioning impacted properties off temporary water service.

Next week, the Contractor will also install a stormwater pretreatment structure at the southern curve of Channel Road. This construction is in partnership with the Rice Creek Watershed District to improve stormwater quality upstream of Rice Creek. During this work, Channel Road will be closed at 6801 Channel Road NE.

Roadway Preparation & Paving (Norton Avenue, Buchanan Street)

This week, the Contractor milled the upper layer of pavement along Buchanan Street. Next week, the Contractor will continue roadway preparation along Norton Avenue and Buchanan Street, including adjusting existing surface utilities in the roadway.

Please note that all construction scheduling is tentative, weather-dependent, and subject to change.

Construction

The Contractor's hours will be from 7:00 a.m. to 7:00 p.m., Monday-Friday. There is potential for occasional work outside of these hours upon City approval.

Please keep in mind that this type of construction may generate noise, dust, mud, and be disruptive to the area. Please be patient with the Contractor and contact us if you have any concerns we can help with.

Resident Access

The City and Contractor will work to minimize inconvenience to residents during construction. Residents can expect to have driveway access during construction except when major construction events are occurring on their street. We ask that residents, including children, remain outside the immediate work zone and exercise caution navigating the project area wherever you see workers, equipment, or warning signs.

Project Contacts

Fridley Engineering Division

(763) 572-3554

web-StreetProjects@fridleymn.gov

Carl Lind

Project Representative

(612) 295-3990

Carl.Lind@fridleymn.gov

Stay Connected!

The City will be posting all project updates and notifications on the 2024 Street Rehabilitation Project page at the following location (QR Code):

<https://fridleymn.gov/1657/2024-Street-Rehabilitation-Project>

